

**2015.11**  
**West Gardiner Barrier Toll Plaza ORT Conversion**  
**Project Update**  
**April 23, 2015**



**Contractor:** Wyman & Simpson, Richmond, ME  
**Percent Complete last approved pay estimate:** 0%

**Bid Amount:** \$6,044,467.00

**Project Schedule:** Substantially complete by September 30, 2016

**Project Scope:**

The work consists of removing four interior toll lanes and constructing one northbound and one southbound ORT lane along with installation of infrastructure and select portions of toll equipment in support of the toll system for the ORT lanes for the Maine Turnpike Authority. The work also consists of tolling equipment and infrastructure upgrades in support of the toll system for the cash lanes for the Maine Turnpike Authority.

**Contractor Schedule:** Wyman & Simpson began work April 6<sup>th</sup> removing the two outside lane concrete slabs northbound and southbound. They are reconstructing the new slabs with fiberglass reinforced rebar. They are also installing site lighting conduit and widening the southbound shoulder for future fare collection employee parking. They have a tight schedule to get both the northbound and southbound wideload lanes completed by May 29 for Transcore to commission the lanes so wideloads can resume travel on the turnpike between Sabattus and West Gardiner.