

2015.11
West Gardiner Barrier Toll Plaza ORT Conversion
Project Update
October 9, 2015



Foundation for sign structure

Contractor: Wyman & Simpson, Richmond, ME

Bid Amount: \$6,044,467.00

Percent Complete last approved pay estimate: 27%

Project Schedule: Substantially complete by September 30, 2016

Project Scope:

The work consists of removing four interior toll lanes and constructing one northbound and one southbound ORT lane along with installation of infrastructure and select portions of toll equipment in support of the toll system for the ORT lanes for the Maine Turnpike Authority. The work also consists of tolling equipment and infrastructure upgrades in support of the toll system for the cash lanes for the Maine Turnpike Authority.

Contractor Schedule: Wyman & Simpson has been working on installing the ORT approach sign structure foundations and removing the canopy over the future ORT lanes.