

**2016.01
Pavement Rehabilitation
Clear Zone Improvements
MM54.5 to MM 64.4
Project Update
May 20, 2016**



Crack repair

Contractor: The Lane Construction Corp
Percent Complete last approved pay estimate: 5%

Bid Amount: \$6,351,554.50

Project Schedule: Substantially complete by September 23, 2016

Project Scope: The pavement rehabilitation work consists of milling and filling the two 12-foot wide lanes and the median shoulder from mile 54.5 to mile 57.0. The pavement rehabilitation work also consists of overlaying the two 12-foot wide lanes and the shoulders from mile 54.5 to mile 57.0. The pavement rehabilitation work consists of shimming, overlaying, milling and filling the two northbound 12-foot wide lanes and the shoulders mile 59.5 to mile 64.4. The pavement rehabilitation work consists of shimming, overlaying, milling and filling the two southbound 12-foot wide lanes and the shoulders from mile 64.4 to mile 57.0. The pavement rehabilitation also consists of milling and filling and overlaying the four ramps at Exit 63. The work also involves earthwork, bridge repairs, snow fence installation, drainage, guardrail, pavement markings, and maintenance of traffic.

Contractor Schedule: Lane Construction completed milling operations southbound between mile 54.5 and 57. They also completed additional crack repair by additional milling or filling with crack sealer. The guardrail work should be completed beginning of June. Lane will begin placing shim mix the last week of May and follow up with surface paving from Mile 63 to 54.5 the first week of June.