

2016.02
GRAY INTERCHANGE - EXIT 63
(Mile Marker 63.3)
Project Update
March 16, 2016



Producing Type D gravel onsite for the project

Contractor: Shaw Brothers, Gorham, Maine
Percent Complete last approved pay estimate: 0%

Bid Amount: \$10,730,114.62

Project Schedule: Substantially complete by September 29, 2017.

Project Scope: The work consists of highway, bridge, and toll system improvements at the Gray Interchange. These improvements include new southbound ramps and a new southbound toll plaza on the west side of the Maine Turnpike where they are proposed to intersect with Route 202 and Route 26A. The improvements include work along the Maine Turnpike, the northbound and southbound ramps, Route 202 and Route 26A. The toll plaza work includes a new toll administration building and toll plaza at the southbound ramps and reconstruction of the existing toll plaza for the northbound ramps. The proposed work and all other work incidental thereto shall be in accordance with the Plans and Specifications.

Contractor Schedule: Shaw Brothers has removed the surcharge material from the toll plaza area, made all of the type D gravel for the project and stored it on site at the old Park & Ride lot. They are beginning work on the new SB on-ramp and the temporary SB on-ramp. They will also begin work on the toll plaza by driving H-pile and constructing the new lanes.