

2016.09
Bridge Painting – Mousam River (MM 25),
Exit 52, and Exit 53
Project Update
May 20, 2016



Installing work platform at Mousam River

Contractor: Saffo Contractors, Inc.

Bid Amount: \$1,249,875

Percent Complete last approved pay estimate: 0%

Project Schedule: Substantially complete by October 15, 2016.

Project Scope:

Mousam River Overpass Bridges: Cleaning and painting selected areas of structural steel and metal work, and all non-galvanized bearing assemblies, with a high ratio co-polymerized calcium sulfonate paint system along with all work incidental thereto in accordance with the Specifications.

Exit 52 Interchange Bridge: Cleaning and painting selected areas of structural steel and metal work, and all non-galvanized bearing assemblies, with a three coat NEPCOAT paint system along with all work incidental thereto in accordance with these Specifications.

Exit 53 Interchange Bridge: Cleaning and painting all structural steel and all areas of metal work, excluding the fascia girders and galvanized cross frames, diaphragms, bearing bolsters and bearing assemblies installed in 2012, with a three coat NEPCOAT

Contractor Schedule: Saffo Contractors Inc. began mobilizing at Mousam River in Kennebunk end of May and began to install the work platform under the bridge. They anticipate this work will take a couple of weeks before they can begin painting.