

2019.09
Bridge Improvements Stroudwater River Overpass Mile 46.7
& Maine Central Railroad Overpass Mile 47.9
Project Update
June 24, 2019



Phase 1 deck demo at MCRR north bound

Contractor: Cianbro

Bid Amount: \$20,460,607.50

Percent Complete last approved pay estimate: 2.4%

Project Schedule: Completion date June 25, 2021.

Project Scope: The work consists of improving the Stroudwater River Overpass (NB & SB) bridges and Maine Central Railroad Overpass (NB & SB) bridges in the City of Portland, Maine. The work includes phased construction, concrete deck and steel girder placement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rails, substructure concrete repairs, bearing repairs, and maintenance of traffic.

Contractor Schedule: Work at Stroudwater has been constructing the widen approaches to the bridge. Cianbro also began driving H-pile southbound for abutment 2 and pier 2 and demo at piers to construct the pier footings on the northbound bridge.

At MCRR, Cianbro have been constructing pier 2 and abutment 2 southbound, drove H-pile for pier 1 and abutment 1 southbound. Northbound they removed phase 1 deck and began excavating for pier 1 and abutment 1 footing. Pier 2 and abutment 2 northbound has been constructed.