

2022.11
Littlefield EVR and Bridge Paving
Project Update
August 26, 2022



Southbound Emergency Vehicle Ramp

Contractor: RJ Grondin & Sons

Bid Amount: \$548,558.00

Percent Complete last approved pay estimate: 34.7%

Project Schedule: Completion date December 9, 2022

Project Scope: The work includes the construction of new Emergency Vehicle Ramps at the Littlefield Road Underpass.

Contractor Schedule: The contractor has completed the paving of both the northbound and southbound ramps. They are currently working on final clean up and should be done with the project by the end of August.