

2018.15
Cobbosseecontee Stream Bridge Rehabilitation
Androscoggin River Bridge Repair
October 11, 2019



Contractor: Wyman & Simpson Inc.

Bid Amount: \$ \$6,784,907

Percent Complete last approved pay estimate: 61%

Project Schedule: Completion date June 4, 2021

Project Scope: The work consists of rehabilitating the Cobbosseecontee Stream Overpass (NB & SB) bridge in the Town of Litchfield/West Gardiner, Maine and repairing the Androscoggin River Overpass (NB & SB) bridges in the City of Lewiston/Town of Auburn, Maine. The work includes concrete deck and steel girder placement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rails, substructure concrete repairs, bearing repairs, post tensioning sleeve repairs, maintenance of traffic, and all other work incidental thereto in accordance with the Plans and Specifications.

Contractor Schedule: At Cobbosseecontee: Wyman & Simpson completed phase 1 and have begun phase 2. Over the next several weeks, they will complete the shielding, sawcut and remove the deck.

At the Androscoggin River: Wyman & Simpson is working on pier 5 concrete repairs. Over the next several weeks expect to complete pier 5.