

**2022.12**  
**Littlefield Road, Wilson Road and Ramp J Bridge Repairs**  
**Project Update**  
**November 10, 2022**



Looking at the east abutment of the Ramp J bridge: crews performing concrete repairs.

**Contractor:** CPM Constructors

**Bid Amount:** \$2,433,308.64

**Percent Complete last approved pay estimate:** 21.2%

**Project Schedule:** Completion date November 3, 2023

**Project Scope:** The work consists of bridge repairs at three locations. At the Route 1 Off-Ramp (Ramp J) Underpass in the Town of Kittery, the work generally includes bridge pavement and membrane replacement, approach work and paving, resetting bearings, bridge drain replacement, and miscellaneous superstructure and substructure repairs. At the Wilson Road Underpass in the Town of Kittery, the work generally includes bridge pavement and membrane replacement, approach work and paving, deck expansion joint repairs, bridge drain replacement, and miscellaneous superstructure and substructure repairs. At the Littlefield Road Underpass in the Town of Wells, the work generally includes bridge pavement replacement, approach work and paving, deck expansion joint repairs, utility conduit hanger replacements, and miscellaneous superstructure and substructure repairs.

**Contractor Schedule:** The Ramp J bridge reopened on schedule. The concrete abutment repairs will be ongoing through the end of the construction season. Work at the other two bridges has not been scheduled at this point.