

2021.07
Project Update
Exit 45 Interchange Reconfiguration
May 20, 2022



Crews work diligently to place concrete for the new Exit 45 Bridge.

Contractor: CPM Constructors

Bid Amount: \$ 27,673,714.90

Percent Complete last approved pay estimate: 58.8%

Project Schedule: Completion date September 1, 2023

Project Scope: The work consists of highway, bridge and toll system construction at Exit 45 South Portland Interchange. The work includes a new bridge, new southbound and northbound ramps, a new southbound toll plaza on the west side of the Maine Turnpike with a signalized intersection and a new northbound toll plaza on the east of the Maine Turnpike, Route 703 reconstruction, demolition of the existing toll plaza and bridge.

Contractor Schedule: Crews have placed the west side of the bridge deck and plan to place the remaining half of the bridge deck the week of May 22nd. In the administrative buildings electricians are installing conduits and various circuits and bathroom accessories are also being installed. Shaw Brothers continues to pave the new entering and exiting ramps to the toll plazas. They are also finishing side slopes along the ramps and installing loam. Sign foundations installations are ongoing as crews work their way around the site.