

**2021.01**  
**Pavement Rehabilitation & Safety Improvements MM 30.0 TO MM 35.5**  
**& Exit 32 Southbound Deceleration**  
**Project Update**  
**August 27, 2021**



Looking north at the beginning of the project, in Biddeford, (MM30.0 NB).

**Contractor:** Pike Industries, Inc.                      **Bid Amount:** \$7,058,127.50

**Percent Complete last approved pay estimate:** 49.2 %

**Project Schedule:** Completion date September 25, 2021

**Project Scope:** The pavement rehabilitation work consists of milling and filling three 12-foot-wide lanes and the median shoulder for both northbound and southbound. Excess material in the median will be removed to restore proper drainage, guardrail height will be adjusted as necessary. A deceleration lane for the Southbound Exit 32 ramp will be constructed. Approximately 490 linear feet of stream channel will be relocated in order to build the ramp; and 0.37 acres of adjacent temporarily disturbed wetlands restored to wetland conditions. Pavement markings and maintenance of traffic.

**Contractor Schedule:**

Pike Industries has completed paving and striping southbound. As of September 1, they have completed milling and crack sealing in all the northbound lanes. Pike has also completed the deceleration lane and associated work at Exit 32 southbound. The weather has slowed progress as it needs to be dry to pave. Crews are hoping for a few weeks of dry weather early in September so that they can finish paving the northbound lanes. Once the lanes are complete, they can be striped and the project will be complete.