

**2018.06**  
**Bridge & Culvert Repairs**  
**Biddeford Interchange Pavement**  
**August 29, 2018**



**Contractor:** Scott Construction

**Bid Amount:** \$2,678,148.00

**Percent Complete last approved pay estimate:** 63%

**Project Schedule:** Completion date November 30, 2018.

**Project Scope:** The work consists of repairs to three structures at three locations for the Maine Turnpike Authority. The work includes: substructure repairs at Crediford Brook Culvert, deck repairs, expansion joint replacement and modification, and substructure repairs at Route 111, pavement rehabilitation, deck repairs, expansion joint installation, and end post replacement at Biddeford Interchange, and maintenance of traffic.

**Contractor Schedule:** Scott Construction has been working at Crediford Brook in Wells. They are repairing the floor of the culvert, repairing a few cracks and water leaks in the walls of the culvert.