

**2018.05**  
**Exit 103 Southbound Underpass**  
**Bridge Rehabilitation**  
**May 15, 2020**



**Contractor:** Wyman & Simpson  
**Percent Complete last approved pay estimate:** 88.5%

**Bid Amount:** \$6,814,132

**Project Schedule:** Completion date June 15, 2020.

**Project Scope:** The work consists of rehabilitating and widening the Exit 103 Southbound Underpass Bridge over the Maine Turnpike in the Town of West Gardiner, Maine. The work includes bridge, abutment and pier widening, concrete deck replacement, substructure modifications and repairs, approach work and paving, guardrail, bridge rails, and maintenance of traffic.

**Contractor Schedule:** Wyman & Simpson milled and shimmed the mainline work and will lay the final surface over the next couple weeks. Wyman & Simpson is working on completing the punch list items. There is some roadway and bridge pavement repair from last fall paving that will be addressed this spring as well.