

**2018.18**  
**Kennebunk Travel Plazas**  
**Fuels System Replacement**  
**Project Update**  
**December 14, 2018**



**Contractor:** Shaw Brothers Construction

**Bid Amount:** \$ 4,862,474.30

**Percent Complete last approved pay estimate:** 16%

**Project Schedule:** Completion date June 21, 2019.

**Project Scope:** The work consists of removing and replacing the underground gas and diesel storage tanks, with owner furnished underground storage tanks, at the Kennebunk southbound and northbound travel plazas, providing final installation of temporary gas and diesel dispensers using owner supplied aboveground storage tanks, associated electrical, mechanical, drainage, site work, and maintenance of traffic.

**Contractor Schedule:** Shaw Brothers has been busy at the south bound plaza wiring the new fuel system and installing the new canopies over the fuel and diesel islands. Over the next couple of weeks, the canopy work will be completed and the construction fencing around the project will be removed. The remaining work for this season will be completing the wiring and testing of the fuel system. The new system will be operational after the holidays.