

**2018.15**  
**Cobbosseecontee Stream Bridge Rehabilitation**  
**Androscoggin River Bridge Repair**  
**May 15, 2020**



**Contractor:** Wyman & Simpson Inc.

**Bid Amount:** \$ \$6,784,907

**Percent Complete last approved pay estimate:** 86.3%

**Project Schedule:** Completion date June 4, 2021

**Project Scope:** The work consists of rehabilitating the Cobbosseecontee Stream Overpass (NB & SB) bridge in the Town of Litchfield/West Gardiner, Maine and repairing the Androscoggin River Overpass (NB & SB) bridges in the City of Lewiston/Town of Auburn, Maine. The work includes concrete deck and steel girder placement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rails, substructure concrete repairs, bearing repairs, post tensioning sleeve repairs, maintenance of traffic, and all other work incidental thereto in accordance with the Plans and Specifications.

**Contractor Schedule:** At Cobbosseecontee: Wyman & Simpson Pier 1 & 2 is complete. They are constructing pier 3 after having a redesign due to construction debris interference. The contractor is resetting the structural steel that was removed while the existing bearing work was reconstructed. Over the next few weeks, they will pour the pier 3 stem, reset the existing steel from pier 1 to pier 2, and set the bearings at the abutments.