

**2018.15**  
**Cobbosecontee Stream Bridge Rehabilitation**  
**Androscoggin River Bridge Repair**  
**August 23, 2019**



Cobbosecontee Stream southbound bridge

**Contractor:** Wyman & Simpson Inc.

**Bid Amount:** \$ \$6,784,907

**Percent Complete last approved pay estimate:** 41%

**Project Schedule:** Completion date June 4, 2021

**Project Scope:** The work consists of rehabilitating the Cobbosecontee Stream Overpass (NB & SB) bridge in the Town of Litchfield/West Gardiner, Maine and repairing the Androscoggin River Overpass (NB & SB) bridges in the City of Lewiston/Town of Auburn, Maine. The work includes concrete deck and steel girder placement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rails, substructure concrete repairs, bearing repairs, post tensioning sleeve repairs, maintenance of traffic, and all other work incidental thereto in accordance with the Plans and Specifications.

**Contractor Schedule:** At Cobbosecontee: Wyman & Simpson is forming the parapet curb wall and installing the snow fence. They are anticipating to switch traffic onto this bridge late September.

At the Androscoggin River: Wyman & Simpson is working on pier repair and under water repairs on Pier 3