

2018.16
Emergency Vehicle Ramps
Blackstrap Road Underpass MM 52.0
Project Update
August 29, 2018



Northbound Emergency Vehicle Access at Exit 52 on-ramp off from Blackstrap Road

Contractor: Shaw Brothers Construction **Bid Amount:** \$ 659,771.50
Percent Complete last approved pay estimate: 40%

Project Schedule: Completion date May 31, 2019.

Project Scope: The work consists of constructing two Emergency Vehicle Ramps from Blackstrap Road to the Maine Turnpike in the Town of Falmouth, Maine. The work includes excavation, roadway gravels and pavement, guardrail, maintenance of traffic.

Contractor Schedule: Shaw Brothers has made good progress since the last report, to date, they have paved the two ramps, constructed the three earthen berms with planted trees. They are finishing loam prior to paving the surface pavement.