

2019.09
Bridge Improvements Stroudwater River Overpass Mile 46.7
& Maine Central Railroad Overpass Mile 47.9
Project Update
August 23, 2019



Contractor: Cianbro

Bid Amount: \$20,460,607.50

Percent Complete last approved pay estimate: 25%

Project Schedule: Completion date June 25, 2021.

Project Scope: The work consists of improving the Stroudwater River Overpass (NB & SB) bridges and Maine Central Railroad Overpass (NB & SB) bridges in the City of Portland, Maine. The work includes phased construction, concrete deck and steel girder placement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rails, substructure concrete repairs, bearing repairs, and maintenance of traffic.

Contractor Schedule: Work at Stroudwater Cianbro paved half of the approaches at each location. In the next few weeks, they will change the traffic shift to phase 1a. Phase 1a will require a shorter acceleration ramp at Exit 46 north. Cianbro continues to drive h-pile, form and place concrete at the piers. In the photo, they are driving H-pile for the NB pier 1.

At MCRR, Cianbro is setting bearings in advance to setting the structural steel beginning of September.