

**2018.06**  
**Bridge & Culvert Repairs**  
**Biddeford Interchange Pavement**  
**July 19, 2018**



Crediford Brook

**Contractor:** Scott Construction                      **Bid Amount:** \$2,678,148.00  
**Percent Complete last approved pay estimate:** 68%

**Project Schedule:** Completion date November 30, 2018.

**Project Scope:** The work consists of repairs to three structures at three locations for the Maine Turnpike Authority. The work includes: substructure repairs at Crediford Brook Culvert, deck repairs, expansion joint replacement and modification, and substructure repairs at Route 111, pavement rehabilitation, deck repairs, expansion joint installation, and end post replacement at Biddeford Interchange, and maintenance of traffic.

**Contractor Schedule:** Scott Construction has completed work at the Exit 32 ramps and Route 111 Bridge. They will be mobilizing to Crediford brook in Wells to begin work sealing cracks in the walls of the culvert and reconstruct a portion of the culvert floor.