

**2018.19
Cummings Road Bridge Replacement
Project Update
July 20, 2020**



Contractor: CPM Constructors
Percent Complete last approved pay estimate: 91.3%

Bid Amount: \$13,984,117

Project Schedule: Completion date June 25, 2021.

Project Scope: The work consists of replacing the Cummings Road Bridge over the Maine Turnpike in the Town of Scarborough, Maine. The work includes phased construction of a new three span steel girder bridge, demolition of the existing bridge, ground improvements, construction of lightweight fill approach embankments, and maintenance of traffic through the project site.

Contractor Schedule: CPM Constructors completed the deck concrete on the bridge for phase 2. They are working on granite curb and forming the bridge parapet wall. There will be a weekend closure for Cummings Road in August when they place the closure pour between phase 1 and phase 2 deck. They will provide advance notice to the drivers via portable changeable message signs at least a week in advanced. Traffic will be rerouted using Running Hill Road. The contract requires at least 12 hours cure time after the closure pour is completed.