

**2018.06**  
**Bridge & Culvert Repairs**  
**Biddeford Interchange Pavement**  
**June 26, 2018**



Working on expansion joint Route 111 Bridge in Biddeford

**Contractor:** Scott Construction                      **Bid Amount:** \$2,678,148.00  
**Percent Complete last approved pay estimate:** 9%

**Project Schedule:** Completion date November 30, 2018.

**Project Scope:** The work consists of repairs to three structures at three locations for the Maine Turnpike Authority. The work includes: substructure repairs at Crediford Brook Culvert, deck repairs, expansion joint replacement and modification, and substructure repairs at Route 111, pavement rehabilitation, deck repairs, expansion joint installation, and end post replacement at Biddeford Interchange, and maintenance of traffic.

**Contractor Schedule:** Scott Construction has completed the paving at the Exit 32 ramps and plaza. Over the next 2 weeks, they will complete the guardrail adjustment and asphaltic plug joints at the interchange bridge. In addition, they are planning to complete the work at the route 111 bridge over the next couple of weeks. They will then mobilize to Crediford Brook in Wells and begin work on the culvert mid-July.