

**2021.07**  
**Project Update**  
**Exit 45 Interchange Reconfiguration**  
**December 9, 2021**



Completing floor tile work in the Northbound Admin building

**Contractor:** CPM Constructors

**Bid Amount:** \$ 27,673,714.90

**Percent Complete last approved pay estimate:** 32.4%

**Project Schedule:** Completion date September 1, 2023

**Project Scope:** The work consists of highway, bridge and toll system construction at Exit 45 South Portland Interchange. The work includes a new bridge, new southbound and northbound ramps, a new southbound toll plaza on the west side of the Maine Turnpike with a signalized intersection and a new northbound toll plaza on the east of the Maine Turnpike, Route 703 reconstruction, demolition of the existing toll plaza and bridge.

**Contractor Schedule:** CPM Constructors continue to work on the new administrative buildings at the northbound and southbound toll plazas. They anticipated the building to be completed prior to spring. CPM Constructors will complete all concrete work at the plazas by this meeting date. CPM is planning to either shut down or minimize labor on the site from mid-January to end of February, depending on the progress of the buildings and weather.