## 2018.19 **Cummings Road Bridge Replacement Project Update** August 28, 2020



**Contractor:** CPM Constructors

Percent Complete last approved pay estimate: 93.7%

Project Schedule: Completion date June 25, 2021.

**Project Scope:** The work consists of replacing the Cummings Road Bridge over the Maine Turnpike in the Town of Scarborough, Maine. The work includes phased construction of a new three span steel girder bridge, demolition of the existing bridge, ground improvements, construction of lightweight fill approach embankments, and maintenance of traffic through the project site.

Contractor Schedule: CPM Constructors will be placing the closure pour between the two construction phases the weekend of September 11th. Cummings Road will be closed to allow the concrete to cure for at least 36 hours. Their subcontractor, Shaw Brothers, have been shaping and constructing the rock slope protection under the west end of the bridge and graded the gravel on the west roadway approach. Over the next few weeks, Shaw Brothers will be working on the east end of the bridge shaping the slope protection under the bridge and placing gravels on the roadway approach. CPM is planning to pave the approaches and bridge end of September and open the bridge to traffic by mid-October.