

2022.12
Littlefield Road, Wilson Road and Ramp J Bridge Repairs
April 21, 2023



Concrete curb repairs at Wilson Road.

Contractor: CPM Constructors

Bid Amount: \$2,433,308.64

Percent Complete last approved pay estimate: 46.8%

Project Schedule: Completion date November 3, 2023

Project Scope: The work consists of bridge repairs at three locations. At the Route 1 Off-Ramp (Ramp J) Underpass in the Town of Kittery, the work generally includes bridge pavement and membrane replacement, approach work and paving, resetting bearings, bridge drain replacement, and miscellaneous superstructure and substructure repairs. At the Wilson Road Underpass in the Town of Kittery, the work generally includes bridge pavement and membrane replacement, approach work and paving, deck expansion joint repairs, bridge drain replacement, and miscellaneous superstructure and substructure repairs. At the Littlefield Road Underpass in the Town of Wells, the work generally includes bridge pavement replacement, approach work and paving, deck expansion joint repairs, utility conduit hanger replacements, and miscellaneous superstructure and substructure repairs.

Contractor Schedule: The Contractor has closed the south shoulder and removed the south bridge rail at Wilson Road to perform curb repairs. The contractor is planning to close the bridge for 28 days starting after the 4th of July. Exact date to be determined at a later time.