

2020.03
Portland Area Widening & Safety Improvements
MM 43.0 to 46.4
Project Update
April 22, 2022



Paving adjacent to the median barrier

Contractor: Shaw Brothers Construction, Inc.

Bid Amount: \$28,189,638.60

Percent Complete last approved pay estimate: 85.2%

Project Schedule: Completion date August 12, 2022

Project Scope: The work consists of constructing a third travel lane northbound, a third lane southbound, and reconstructing the grassed median to a paved median on the Maine Turnpike in the Towns of Scarborough, South Portland, and Portland, Maine. Additional roadway work consists of improving the northbound off ramp at Exit 44. The existing configuration will be widened by one lane to accommodate a two-lane parallel exit ramp diverging from three mainline travel lanes. The work includes embankment construction, roadway gravels and pavement construction, culvert and closed drainage installation, culvert slip lining and extensions, concrete median barrier construction, concrete median pier protection, bridge abutment slope protection, utility vault extension, overhead sign structure installation, roadway signing and striping, highway lighting, guardrail, and maintenance of traffic.

Contractor Schedule: Shaw Brothers has completed the installation of the median barrier, and begun paving adjacent to the barrier. Following the completion of the paving, the contractor will remove temporary concrete barrier and restripe the roadway.