

2018.06
Bridge & Culvert Repairs
Biddeford Interchange Pavement
April 20, 2018



Biddeford Interchange Bridge

Contractor: Scott Construction **Bid Amount:** \$2,678,148.00
Percent Complete last approved pay estimate: 0%

Project Schedule: Completion date November 30, 2018.

Project Scope: The work consists of repairs to three structures at three locations for the Maine Turnpike Authority. The work includes: substructure repairs at Crediford Brook Culvert, deck repairs, expansion joint replacement and modification, and substructure repairs at Route 111, pavement rehabilitation, deck repairs, expansion joint installation, and end post replacement at Biddeford Interchange, and maintenance of traffic.

Contractor Schedule: Scott Construction has begun work at the Biddeford Interchange bridge reconstructing the endposts. They are planning to complete the work at this bridge before working at the Route 111 bridge.