

2020.06
Emergency Vehicle Ramps - Various Locations
MM 6.2, 10.6 & 19.9 Project Update
July 17, 2020



The south bound EVR, located on Bog Road, receives its final grading prior to paving.

Contractor: R.J. Grondin & Sons

Bid Amount: \$696,172.00

Percent Complete last approved pay estimate: 35.8%

Project Schedule: Completion date November 20, 2020.

Project Scope: The work consists of constructing two Emergency Vehicle Ramps from Cider Hill Road to the Maine Turnpike in the Town of York, Maine, and constructing two Emergency Vehicle Ramps from Mountain Road to the Maine Turnpike in the Town of York, Maine, and constructing two Emergency Vehicle Ramps from Burnt Mill Road to the Maine Turnpike in the Town of Wells, Maine. The work includes excavation, roadway gravels and pavement, guardrail, and maintenance of traffic.

Contractor Schedule: The contractor has mobilized to the Cider Hill location and is prepping the site for base and surface gravels. The Burnt Mill Road and Mountain Road EVRs are scheduled to be paved the week of July 20th. Once the paving is complete, security gates will be installed.