

**2018.19
Cummings Road Bridge Replacement
Project Update
January 17, 2020**



Pile cut off at elevation at abutment 2

Contractor: CPM Constructors

Bid Amount: \$13,984,117

Percent Complete last approved pay estimate: 70.9%

Project Schedule: Completion date June 25, 2021.

Project Scope: The work consists of replacing the Cummings Road Bridge over the Maine Turnpike in the Town of Scarborough, Maine. The work includes phased construction of a new three span steel girder bridge, demolition of the existing bridge, ground improvements, construction of lightweight fill approach embankments, and maintenance of traffic through the project site.

Contractor Schedule: CPM constructors has been busy working on phase 2 new substructure driving H-pile for pier 1 & 2. Forming and placing concrete at Abutment 1 & 2. Over the next several weeks they will complete the H-pile and begin forming and placing concrete at the piers. Work will continue at the abutments.