

**2022.12**  
**Littlefield Road, Wilson Road and Ramp J Bridge Repairs**  
**Project Update**  
**March 17, 2023**



Concrete removals on the east side of Pier 1 at Wilson Road.

**Contractor:** CPM Constructors

**Bid Amount:** \$2,433,308.64

**Percent Complete last approved pay estimate:** 44.1%

**Project Schedule:** Completion date November 3, 2023

**Project Scope:** The work consists of bridge repairs at three locations. At the Route 1 Off-Ramp (Ramp J) Underpass in the Town of Kittery, the work generally includes bridge pavement and membrane replacement, approach work and paving, resetting bearings, bridge drain replacement, and miscellaneous superstructure and substructure repairs. At the Wilson Road Underpass in the Town of Kittery, the work generally includes bridge pavement and membrane replacement, approach work and paving, deck expansion joint repairs, bridge drain replacement, and miscellaneous superstructure and substructure repairs. At the Littlefield Road Underpass in the Town of Wells, the work generally includes bridge pavement replacement, approach work and paving, deck expansion joint repairs, utility conduit hanger replacements, and miscellaneous superstructure and substructure repairs.

**Contractor Schedule:** The Contractor continues to work on the substructures at Wilson Road and Littlefield Road bridges.