

**2018.15**  
**Cobbosseecontee Stream Bridge Rehabilitation**  
**Androscoggin River Bridge Repair**  
**January 17, 2019**



**Contractor:** Wyman & Simpson Inc.

**Bid Amount:** \$ \$6,784,907

**Percent Complete last approved pay estimate:** 11%

**Project Schedule:** Completion date June 4, 2021

**Project Scope:** The work consists of rehabilitating the Cobbosseecontee Stream Overpass (NB & SB) bridge in the Town of Litchfield/West Gardiner, Maine and repairing the Androscoggin River Overpass (NB & SB) bridges in the City of Lewiston/Town of Auburn, Maine. The work includes concrete deck and steel girder placement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rails, substructure concrete repairs, bearing repairs, post tensioning sleeve repairs, maintenance of traffic, and all other work incidental thereto in accordance with the Plans and Specifications.

**Contractor Schedule:** At Cobbosseecontee, Wyman & Simpson removed two existing girders so they can access the reconstruction work at the piers. They are installing cofferdams over the next couple weeks and will begin to excavate out the muck down to ledge.

At the Androscoggin River, they have shut down for the winter due to the cold weather and ice in the river.