

2020.05
New Gloucester/West Gardiner Barrier Toll Plaza
Ort Equipment Updates
Project Update
July 17, 2020



South bound West Gardiner Barrier Toll Plaza with the new equipment installed.

Contractor: Scott Construction Corporation

Bid Amount: \$928,208.00

Percent Complete last approved pay estimate: 34.4%

Project Schedule: Completion date April 16, 2021.

Project Scope: The work shall consist of removing the top three inches of the ORT concrete roadway slab in New Gloucester, replacing it with a three-inch concrete wearing surface and reinstalling new toll sensor loops into the new concrete wearing surface. The work will also include the relocation of existing ORT toll equipment, installation of new toll equipment on the existing spaceframes at both the New Gloucester and West Gardiner Barrier Toll Plazas, and replacing the lane use signals at the New Gloucester Barrier Toll Plaza cash lanes

Contractor Schedule: TransCore continues to commission the new tolling equipment in West Gardiner. The contractor recently replaced lane use signs in the New Gloucester cash lanes. No additional work anticipated, except for the commissioning, until September.