

2018.10
Bridge and Culvert Repairs
4 Locations
MM 75.8 TO MM 91.9
Project Update
March 15, 2018



Contractor: Scott Construction Corporation
Percent Complete last approved pay estimate: 9%

Bid Amount: \$918,886.00

Project Schedule: Substantially complete by November 16, 2018.

Project Scope: The work consists of general repairs and modifications at the Danville Corner Road Bridge in Auburn, the Fisher Farm Road Bridge in Sabattus, and the Center Road Bridge in Litchfield over the Maine Turnpike and the Curtis Brook Culvert on Fisher Farm Road in Sabattus. The work includes pavement and membrane replacement, concrete deck, parapet, fascia, fascia overhang, pier, and abutment repairs, concrete wing wall and culvert wall repairs, bridge joint repairs, protective coatings, milling and paving, maintenance of traffic.

Contractor Schedule: Scott Construction has been working on pier repair removing concrete and will begin placing concrete as weather allows. They installed the snow fence at Fisher farm. They are planning to close Danville Corner Bridge beginning of May for 21 days to remove the existing pavement, deck repairs, pave and modify the expansion joint to allow 3 inches of pavement on the bridge.