

**2018.19
Cummings Road Bridge Replacement
Project Update
October 11, 2019**



Geofoam light weight fill southern approach

Contractor: CPM Constructors

Bid Amount: \$13,984,117

Percent Complete last approved pay estimate: 59%

Project Schedule: Completion date June 25, 2021.

Project Scope: The work consists of replacing the Cummings Road Bridge over the Maine Turnpike in the Town of Scarborough, Maine. The work includes phased construction of a new three span steel girder bridge, demolition of the existing bridge, ground improvements, construction of lightweight fill approach embankments, and maintenance of traffic through the project site.

Contractor Schedule: CPM Constructors completed the concrete on the bridge. Shaw Brothers, the earth subcontractor, is constructing the southern roadway approach. Over the next several weeks, they will pave the approaches and bridge deck. CPM Constructors is planning to switch to phase 2 beginning weeks of November.