

2018.10
Bridge and Culvert Repairs
4 Locations
MM 75.8 TO MM 91.9
Project Update
June 26, 2018



Paving Center Road Bridge

Contractor: Scott Construction Corporation

Bid Amount: \$918,886.00

Percent Complete last approved pay estimate: 24%

Project Schedule: Substantially complete by November 16, 2018.

Project Scope: The work consists of general repairs and modifications at the Danville Corner Road Bridge in Auburn, the Fisher Farm Road Bridge in Sabattus, and the Center Road Bridge in Litchfield over the Maine Turnpike and the Curtis Brook Culvert on Fisher Farm Road in Sabattus. The work includes pavement and membrane replacement, concrete deck, parapet, fascia, fascia overhang, pier, and abutment repairs, concrete wing wall and culvert wall repairs, bridge joint repairs, protective coatings, milling and paving, maintenance of traffic.

Contractor Schedule: Scott Construction completed the bridge work at Danville Corner road and has moved onto Center Road in Litchfield. This bridge closure work should be completed this week. Scott Construction will mobilize to the Fisher Farm Road Bridge after the Fourth of July holiday. The bridge will be closed for 3 weeks to allow them to remove the pavement, perform any deck repairs, rehabilitate the expansion joints and pave the deck. In addition, they will be working on repairs in the Curtis Brook concrete box culvert during this time. There are a few concrete spalls and cracks to inject in the box culvert.