

**2018.13**  
**Guide Sign Modifications, Phase III**  
**Project Update**  
**June 26, 2018**



Median Pier cap

**Contractor:** Liddell Brothers, Inc                      **Bid Amount:** \$1,590,213  
**Percent Complete last approved pay estimate:** 0%

**Project Schedule:** Completion date November 16, 2018.

**Project Scope:** The work consists of removing, replacing and installing new highway signs along the Maine Turnpike from south of Exit 19 to north of Exit 48 in the Wells to Portland segment of the Maine Turnpike in the Cities of Saco, Biddeford, South Portland and Portland, and the Towns of Wells, Arundel and Scarborough. The work includes furnishing, installing and salvaging aluminum signs, steel H-beam sign supports, galvanized steel overhead sign structures, concrete foundations, concrete median barriers, guardrail, and maintenance of traffic.

**Contractor Schedule:** Liddell Brothers mobilized on site late April and has been working at night in the median construction on the new overhead sign foundations in the Scarborough area, there are two locations they are working on. The work in the median should be completed by the end of July. They will mobilize to the right should in late July to begin work on the foundations for the right supports.