

2018.15  
Cobbosseecontee Stream Bridge Rehabilitation  
Androscoggin River Bridge Repair  
December 14, 2018



Androscoggin River Pier 1

**Contractor:** Wyman & Simpson Inc.

**Bid Amount:** \$ \$6,784,907

**Percent Complete last approved pay estimate:** 9%

**Project Schedule:** Completion date June 4, 2021

**Project Scope:** The work consists of rehabilitating the Cobbosseecontee Stream Overpass (NB & SB) bridge in the Town of Litchfield/West Gardiner, Maine and repairing the Androscoggin River Overpass (NB & SB) bridges in the City of Lewiston/Town of Auburn, Maine. The work includes concrete deck and steel girder placement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rails, substructure concrete repairs, bearing repairs, post tensioning sleeve repairs, maintenance of traffic, and all other work incidental thereto in accordance with the Plans and Specifications.

**Contractor Schedule:** At Cobbosseecontee Wyman & Simpson completed the demo and removal of two girders to access the work below widening the piers and abutments for a new girder line. At the Androscoggin River, they have been chipping and placing concrete at the pier one and abutments.