

**2018.18**  
**Kennebunk Travel Plazas**  
**Fuels System Replacement**  
**Project Update**  
**June 24, 2019**



Newly Installed Gasoline Canopy at the North Bound Plaza

**Contractor:** Shaw Brothers Construction

**Bid Amount:** \$ 4,862,474.30

**Percent Complete last approved pay estimate:** 60%

**Project Schedule:** Completion date June 21, 2019.

**Project Scope:** The work consists of removing and replacing the underground gas and diesel storage tanks, with owner furnished underground storage tanks, at the Kennebunk southbound and northbound travel plazas, providing final installation of temporary gas and diesel dispensers using owner supplied aboveground storage tanks, associated electrical, mechanical, drainage, site work, and maintenance of traffic.

**Contractor Schedule:** Shaw Brothers completed the northbound work. They will be working on punch list items over the next few weeks.