

2018.15  
Cobbosseecontee Stream Bridge Rehabilitation  
Androscoggin River Bridge Repair  
March 26, 2019



Diver inspecting excavation

**Contractor:** Wyman & Simpson Inc.

**Bid Amount:** \$ \$6,784,907

**Percent Complete last approved pay estimate:** 19%

**Project Schedule:** Completion date June 4, 2021

**Project Scope:** The work consists of rehabilitating the Cobbosseecontee Stream Overpass (NB & SB) bridge in the Town of Litchfield/West Gardiner, Maine and repairing the Androscoggin River Overpass (NB & SB) bridges in the City of Lewiston/Town of Auburn, Maine. The work includes concrete deck and steel girder placement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rails, substructure concrete repairs, bearing repairs, post tensioning sleeve repairs, maintenance of traffic, and all other work incidental thereto in accordance with the Plans and Specifications.

**2018.15**  
**Cobbosseecontee Stream Bridge Rehabilitation**  
**Androscoggin River Bridge Repair**  
**March 26, 2019**

**Contractor Schedule:** At Cobbosseecontee, Wyman & Simpson have been working on the underwater pier extension work. They have pier one footing and stem extension completed, pier 2 footer completed. They are currently working on Pier 3 trying to excavate the muck and rocks down to bedrock that is about 28 feet below the surface of water. Pier 3 has been different from the other piers in that the contractor has found large boulders about 3-4 feet in size. They are having difficulty removing the boulders in part due to the limited space inside the cofferdam. The contractor has advised the Authority that they feel this is of differing site conditions and will be pursuing a claim for down time.

At the Androscoggin River, they are currently shut down for the winter but are planning to resume work beginning of April.