

2022.12
Littlefield Road, Wilson Road and Ramp J Bridge Repairs
September 1, 2023



Clean up at Wilson Road Bridge.

Contractor: CPM Constructors

Bid Amount: \$2,433,308.64

Percent Complete last approved pay estimate: 77.8%

Project Schedule: Completion date November 3, 2023

Project Scope: The work consists of bridge repairs at three locations. At the Route 1 Off-Ramp (Ramp J) Underpass in the Town of Kittery, the work generally includes bridge pavement and membrane replacement, approach work and paving, resetting bearings, bridge drain replacement, and miscellaneous superstructure and substructure repairs. At the Wilson Road Underpass in the Town of Kittery, the work generally includes bridge pavement and membrane replacement, approach work and paving, deck expansion joint repairs, bridge drain replacement, and miscellaneous superstructure and substructure repairs. At the Littlefield Road Underpass in the Town of Wells, the work generally includes bridge pavement replacement, approach work and paving, deck expansion joint repairs, utility conduit hanger replacements, and miscellaneous superstructure and substructure repairs.

Contractor Schedule: Clean up ongoing at all 3 bridges. Final walk through for the project will occur later in September.