

**2018.19
Cummings Road Bridge Replacement
Project Update
June 24, 2019**



Contractor: CPM Constructors

Bid Amount: \$13,984,117

Percent Complete last approved pay estimate: 29%

Project Schedule: Completion date June 25, 2021.

Project Scope: The work consists of replacing the Cummings Road Bridge over the Maine Turnpike in the Town of Scarborough, Maine. The work includes phased construction of a new three span steel girder bridge, demolition of the existing bridge, ground improvements, construction of lightweight fill approach embankments, and maintenance of traffic through the project site.

Contractor Schedule: CPM Constructors have completed all of the concrete work required to set structural steel for phase 1. They have been working on prefabricating panels for the deck placement. Structural steel is due to arrive and be set the week of July 8th. Steel was a couple weeks late due to material delivery being delayed.