

2018.10
Bridge and Culvert Repairs
4 Location
MM 75.8 TO MM 91.9
Project Update
March15, 2018

Contractor: Scott Construction Corporation
Percent Complete last approved pay estimate: 0%

Bid Amount: \$918,886.00

Project Schedule: Substantially complete by November 16, 2018.

Project Scope: The work consists of general repairs and modifications at the Danville Corner Road Bridge in Auburn, the Fisher Farm Road Bridge in Sabattus, and the Center Road Bridge in Litchfield over the Maine Turnpike and the Curtis Brook Culvert on Fisher Farm Road in Sabattus. The work includes pavement and membrane replacement, concrete deck, parapet, fascia, fascia overhang, pier, and abutment repairs, concrete wing wall and culvert wall repairs, bridge joint repairs, protective coatings, milling and paving, maintenance of traffic.

Contractor Schedule: Scott Construction has mobilized on site at Danville Corner and Fisher Farm Road and have begun work on the pier repairs, chipping concrete. They will continue to chip concrete as weather allows.