

**2018.19
Cummings Road Bridge Replacement
Project Update
May 17, 2019**



Pier 1 stem wall rebar

Contractor: CPM Constructors

Bid Amount: \$13,984,117

Percent Complete last approved pay estimate: 25%

Project Schedule: Completion date June 25, 2021.

Project Scope: The work consists of replacing the Cummings Road Bridge over the Maine Turnpike in the Town of Scarborough, Maine. The work includes phased construction of a new three span steel girder bridge, demolition of the existing bridge, ground improvements, construction of lightweight fill approach embankments, and maintenance of traffic through the project site.

Contractor Schedule: CPM Constructors completed the concrete work for pier one and is currently working on abutment 1 installing rebar and forming the backwall. They are planning to place concrete next week. CPM Constructors is currently on schedule to set structural steel beginning of July.