

**2021.07  
Project Update  
Exit 45 Interchange Reconfiguration  
May 21, 2021**



Driving H-pile SB on-ramp new toll plaza

**Contractor:** CPM Constructors

**Bid Amount:** \$ 27,673,714.90

**Percent Complete last approved pay estimate:** 10.7%

**Project Schedule:** Completion date September 1, 2023

**Project Scope:** The work consists of highway, bridge and toll system construction at Exit 45 South Portland Interchange. The work includes a new bridge, new southbound and northbound ramps, a new southbound toll plaza on the west side of the Maine Turnpike with a signalized intersection and a new northbound toll plaza on the east of the Maine Turnpike, Route 703 reconstruction, demolition of the existing toll plaza and bridge.

**Contractor Schedule:** CPM Constructors has completed driving structural beams know as H-pile for the new northbound on-ramp toll plaza and administration building. Over the next few weeks they will place the concrete slabs and the building contractor, Great Falls, will mobilize in the begin work on the new building. The same work will be done on the southbound side in the coming weeks.