

**2018.19  
Cummings Road Bridge Replacement  
Project Update  
May 21, 2021**



**Contractor:** CPM Constructors  
**Percent Complete last approved pay estimate:** 96.5%

**Bid Amount:** \$13,984,117

**Project Schedule:** Completion date June 25, 2021.

**Project Scope:** The work consists of replacing the Cummings Road Bridge over the Maine Turnpike in the Town of Scarborough, Maine. The work includes phased construction of a new three span steel girder bridge, demolition of the existing bridge, ground improvements, construction of lightweight fill approach embankments, and maintenance of traffic through the project site.

**Contractor Schedule:** CPM Constructors has returned this spring to shim and final pave the roadway approaches to the Cummings Road bridge. This work was delayed in the contract to allow for some settlement of the new widened roadway approaches. Work that remains after the paving is to install the roadside guardrail and various punch list items.