

2018.15
Cobbosseecontee Stream Bridge Rehabilitation
Androscoggin River Bridge Repair
August 28, 2020



Constructing Asphaltic Plug Joint

Contractor: Wyman & Simpson Inc.

Bid Amount: \$ 6,784,907

Percent Complete last approved pay estimate: 96.71%

Project Schedule: Completion date June 4, 2021

Project Scope: The work consists of rehabilitating the Cobbosseecontee Stream Overpass (NB & SB) bridge in the Town of Litchfield/West Gardiner, Maine and repairing the Androscoggin River Overpass (NB & SB) bridges in the City of Lewiston/Town of Auburn, Maine. The work includes concrete deck and steel girder placement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rails, substructure concrete repairs, bearing repairs, post tensioning sleeve repairs, maintenance of traffic, and all other work incidental thereto in accordance with the Plans and Specifications.

Contractor Schedule: At Cobbosseecontee: Wyman & Simpson paved the bridge and some of the approach roadway. Over the next few weeks they will open the northbound bridge to traffic to one lane at this time while they continue pier repair work. The two bridges should be open to two lanes of traffic by end of October.