

2018.15
Cobbosseecontee Stream Bridge Rehabilitation
Androscoggin River Bridge Repair
June 24, 2019



Pier repair at pier 2

Contractor: Wyman & Simpson Inc.

Bid Amount: \$ \$6,784,907

Percent Complete last approved pay estimate: 27%

Project Schedule: Completion date June 4, 2021

Project Scope: The work consists of rehabilitating the Cobbosseecontee Stream Overpass (NB & SB) bridge in the Town of Litchfield/West Gardiner, Maine and repairing the Androscoggin River Overpass (NB & SB) bridges in the City of Lewiston/Town of Auburn, Maine. The work includes concrete deck and steel girder placement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rails, substructure concrete repairs, bearing repairs, post tensioning sleeve repairs, maintenance of traffic, and all other work incidental thereto in accordance with the Plans and Specifications.

2018.15
Cobbosseecontee Stream Bridge Rehabilitation
Androscoggin River Bridge Repair
June 24, 2019

Contractor Schedule: At Cobbosseecontee: Wyman & Simpson completed the concrete work to set the new structural steel girder. Over the next several weeks they are planning to set the bearings and structural steel. They are looking to place the concrete deck end of July. They are also planning to back fill the approaches with light weight foamed glass.

At the Androscoggin River: Wyman & Simpson have been busy working on pier 2 repair work. They are planning to place concrete in the pier repair areas over the next couple of weeks.