

2020.05
New Gloucester/West Gardiner Barrier Toll Plaza
Ort Equipment Updates
Project Update
August 28, 2020



North bound ORT space frame showing the updated sensors and transponder readers.

Contractor: Scott Construction Corporation

Bid Amount: \$928,208.00

Percent Complete last approved pay estimate: 34.4%

Project Schedule: Completion date April 16, 2021.

Project Scope: The work shall consist of removing the top three inches of the ORT concrete roadway slab in New Gloucester, replacing it with a three-inch concrete wearing surface and reinstalling new toll sensor loops into the new concrete wearing surface. The work will also include the relocation of existing ORT toll equipment, installation of new toll equipment on the existing spaceframes at both the New Gloucester and West Gardiner Barrier Toll Plazas, and replacing the lane use signals at the New Gloucester Barrier Toll Plaza cash lanes

Contractor Schedule: The contractor plans to start opening up the West Gardiner ORT on Monday, the 31st. They'll close the New Gloucester ORT lanes the first week of September, once they have opened up the West Gardiner ORT. Once the New Gloucester ORT lanes are closed, crews will begin updating the existing equipment as called for in the contract documents. The contractor is currently on schedule to complete the equipment upgrades this fall.