

**2018.19
Cummings Road Bridge Replacement
Project Update
March 26, 2019**



H-pile for pier 1

Contractor: CPM Constructors

Bid Amount: \$13,984,117

Percent Complete last approved pay estimate: 18%

Project Schedule: Completion date June 25, 2021.

Project Scope: The work consists of replacing the Cummings Road Bridge over the Maine Turnpike in the Town of Scarborough, Maine. The work includes phased construction of a new three span steel girder bridge, demolition of the existing bridge, ground improvements, construction of lightweight fill approach embankments, and maintenance of traffic through the project site.

Contractor Schedule: CPM Constructors complete placing concrete for pier 2. They have half of the concrete for abutment 2 placed and began work in the median for pier 1. Over the next several weeks, they should complete abutment 2 concrete work, drive the h-pile for abutment 1 and pier 2. They also plan to complete the preload for the south end of the project.