

**2018.16**  
**Emergency Vehicle Ramps**  
**Blackstrap Road Underpass MM 52.0**  
**Project Update**  
**October 11, 2018**



Southbound Blackstrap Road EVA

**Contractor:** Shaw Brothers Construction      **Bid Amount:** \$ 659,771.50  
**Percent Complete last approved pay estimate:** 40%

**Project Schedule:** Completion date May 31, 2019.

**Project Scope:** The work consists of constructing two Emergency Vehicle Ramps from Blackstrap Road to the Maine Turnpike in the Town of Falmouth, Maine. The work includes excavation, roadway gravels and pavement, guardrail, maintenance of traffic.

**Contractor Schedule:** Shaw Brothers has completed the work on this contract