

**2017.13
Cumberland/Gray Service Plaza Upgrades
Project Update
May 18, 2017**



Northbound service plaza - Gray

Contractor: Shaw Brothers Construction **Bid Amount:** \$1,589,783.00
Percent Complete last approved pay estimate: 0%

Project Schedule: All Perimeter Road and Truck Parking work shall be substantially complete on or before June 23, 2017. Remainder of work shall be substantially complete by July 28, 2017. The project shall be complete by November 18, 2017.

Project Scope: The work consists of extending acceleration lanes and creating truck parking by widening existing shoulders on the Turnpike mainline and service plazas respectively, in the Towns of Cumberland and Gray, Maine. The work includes: excavation, embankment, gravels, and pavement, construction, installation of guardrail and drainage structures, construction of concrete barrier pier protection, erosion control, maintenance of traffic and all other work incidental thereto in accordance with the Plans and Specifications.

Contractor Schedule: Shaw Brothers began paving around the perimeter road at both service plazas. They will be shifting the mainline traffic to the left and resetting the temporary concrete barrier so they can excavate the existing shoulder pavement, box cut the gravel and pave the new acceleration lanes.